



Phase	Percentage
Design	20%
Bid	10%
Build	70%

#Building our Future

Construction Update: VRMS REPURPOSING: Week ending 11/2/18

In the parking lot, paving prep continues. Curbs have been poured in preparation for pavement installation and control of storm water runoff. Grading and compaction work is ongoing in the Courtyard. Veneer infill and repair work is underway on the building's brick walls. Drywall, electrical and duct work continue in office spaces.



View of parking lot curbs installed in preparation for pavement.



Corridor slab prepped for new flooring.



View of completed drywall installation. Paint to follow.

CONSTRUCTION PROGRESS

Grade 5-8 Schools Complex

Estimated completion: Fall 2018



Ridgefield HS Expansion

Estimated completion: Fall 2019



Security Upgrades UR/SR

Estimated completion: Fall 2018



Re-purposing View Ridge

Estimated completion: Jan/Feb 2019

